

## ROUGHIN & UNDERGROUND PLUMBING CHECKLIST

YES NO

- Proper connection for ejection system
- 5 lb. air test on drains & vents
- Proper slope on drainage
- Sleeve or arch through / under footers or walls
- Proper pipe support / strapping
- Cleanouts where required
- Air test on waterlines
- \_\_\_ Fixture count
- \_\_\_ Building drain size
- \_\_\_ # of building drains exiting the building
- Main vent terminates properly through roof
- Water heater installed
- Shutoff valve on inlet
- Expansion tank required
- Vacuum relief valve required----- for bottom fed water heaters----
- Ignition source 18" above garage floor
- Pan required
- Pan and T&P terminate to proper receptacle
- Hammer arrestors installed for quick closing valves
- Backflow on water supply piping
- Waterlines properly supported
- Circulating loops insulated – if applicable--
- Pressure balanced faucets installed where required
- Anti siphon on hose bibs & lawn faucets
- Shutoff valves for lawn faucets
- Primer for floor drains
- Sump pump discharge drains properly supported
- Boca / stud plates where required

COMMENTS